

~~SECRET~~*Office Memorandum* • UNITED STATES GOVERNMENT

TO : Acting Chief, PSO

FROM : Chief, Real Estate and Construction Division

SUBJECT: Activity Report from 20 February to date.

DATE: 26 February 1953

25X1A6a

1. [REDACTED] four acres of land for Commo - (a) D. C. Government furnishing power temporarily in accordance with oral agreement.
(b) Check with D. C. Corp. Counsel on formal agreement for power disclosed that same has not been completed.
(c) Wiring completed and station is in operation.
(d) Requirements for security fence and road improvements being prepared, GSA will be requested to accomplish needed work.

FOIAb3b1

2. [REDACTED] - Completed with exception of minor improvement to roadway.

25X1A7b

25X1C4a

3. Eight additional dependent houses for [REDACTED] - Respective site development, representative of contractor due in Washington from the field on or about 4 March for final arrangements and cost with [REDACTED]. Inspection of work is pending clarification from the field.

25X1C4a

4. Extension of [REDACTED] for use as office space by activities of NEA/DD/P - Revision of staff study pending further details from field.

25X1A6a

5. Installation of vault in I&S, [REDACTED] - Pending new estimate of cost from GSA.

25X1A7b

25X1A6a

6. Lease of 30 houses and Bachelor Officer Quarters for [REDACTED] - RE&C representative on [REDACTED] negotiating leases. Six months advance rentals approved and representative notified accordingly.

25X1A6a

25X1C4a

25X1A6a

25X1A6a

8. Supply Division, PSO, [REDACTED] - General Services Administration has been requested by Chief, [REDACTED] to make certain improvements involving services and alterations as per Chief, Supply Division's 19 Feb. memo to Chief, RE&C. Other alterations in progress.

25X1A9a

9. Metropolitan Area Warehouse - Representative of Supply Division and Messrs. [REDACTED] I&S, and representative of RE&C met with Chief, General Services regards rearrangement of certain partitions prior to erection, space to provide for TSS and Commo activities.

~~CONFIDENTIAL~~

~~SECRET~~
~~Security Information~~

- 25X1A6a In view of the fact that the new warehouse will be available on or about
25X1A6a 31 March, lessors of present warehouses are being notified on termination
of occupancy with possible hold-over for 30 to 60 days at [REDACTED] Retention
of Government owned warehouse at [REDACTED] is being determined with General
Services Office and other potential requirements in the Agency.
- 25X1A6a 10. Office space for [REDACTED] - Reply received
25X1A6a from GSA that availability will be determined forthwith.
- 25X1A7b 11. New space for [REDACTED] - Matter dis-
cussed with GSA and formal request submitted thereto.
- FOIAb3b1 12. Government owned property at [REDACTED] - Matter of offsetting
value of Government owned property against rent is being reviewed under appli-
cable statutes, and Comptroller General's decisions. Initially it appears that
such offset is contrary to the Comptroller General's decisions. 25X1A6a
- 25X1A6a 13. Removal of Government owned property and restoration at [REDACTED] Warehouse -
25X1A6a Listing of improvements to [REDACTED] Warehouse by the Agency is being compiled
for determination in removal thereof to new [REDACTED] Warehouse and restoration
of premises, if so required, in accordance with terms of the lease.

CONFIDENTIAL

SECRET

Approved For Release 2001/08/09 : CIA-RDP78-03991A000100020015-2

- 3 -

CONSTRUCTION:

1. Project [REDACTED] - Construction phases continuing at both sites. Final decisions pending pole and line rights from adjacent property owners for Site [REDACTED] power lines.
2. Project [REDACTED] No progress reports received on current construction.
3. [REDACTED] - Completion of plans and specifications scheduled for 15 March. PBS Regional Office asked to award contract for fence and appropriate marking of property line and indication made that notice and advertisement of bids in local area would be requested.
4. Project [REDACTED] Estimate on revised requirements of construction expected shortly [REDACTED] Approval of lease by Senate Armed Services Committee pending submission of additional information by Bureau of Yards and Docks which is expected on 4 March 1953.
5. Project [REDACTED] - Surplus construction material pending disposal through three possible sources: (a) availability for Training's maintenance and operational use; [REDACTED] and (c) return for headquarters use. Two sub-contractors' claims for extras are being negotiated. Work items uncompleted to date to be finished under 3 direct contracts with local activity, contracts being drafted by RE&C.
6. Project [REDACTED] - Division representative to accompany representative of area Division, DD/P for discussions pertaining to site use and estimate of construction and utilities requirements. RE&C representative scheduled to depart on 3 or 4 March 1953.
7. Air Conditioning for [REDACTED] Office - Lessor's position toward sharing the cost of air conditioning space has been received through GSA and is being reviewed.
8. Project [REDACTED] - Plans and specifications as prepared by Commo Engineering Division forwarded to Project Manager, c/o [REDACTED] requesting estimates be obtained from local contractors. Commo wishes to review estimates prior to award of contract. Plans call for tower, hut and small gasoline driven generator.

PERSONNEL:

On Duty - 13 which includes 1 Realty Officer on TDY, [REDACTED]
2 Project Managers on TDY, Project [REDACTED] and Project [REDACTED] and 1
Architect on TDY in the FE.

Actions in Process - 3 Engineers; 2 Clerk-Stenographers; 1 Realty Officer;
1 Civil Engineer (AF); and processing will be initiated upon receipt of PHS
from 2 engineers and 1 Architect (AF).

Approved For Release 2001/08/09 : CIA-RDP78-03991A000100020015-2

311

~~SECRET~~

Approved For Release 2001/08/09 : CIA-RDP78-03991A000100020015-2

Security Information

Detailed from PBS - 2 Architects and 1 Structural Engineer.

REVISION OF REGULATIONS:

Work heretofore performed on the Real Estate and Construction Regulations is to be changed in accordance with latest instructions, i. e. separate regulations for Headquarters Overt, Covert, and Field. Table of contents on each regulation will be available on Monday, 2 March. Initial draft of each regulation will be available for review on or about 1 April. The accountability part of the Regulations is presently in O&M for discussion of Comptroller's comments. It is anticipated that the accountability procedure will be in the DD/A's office by 4 March. Overall completion of regulations is estimated at 25%.



25X1A9a

Approved For Release 2001/08/09 : CIA-RDP78-03991A000100020015-2

~~SECRET~~
Security Information